



Upper Southeast Salt Creek Sub-Basin Sewers – Phase 1

Lincoln Wastewater System (LWWS) proposes to extend the wastewater service area to provide for additional growth in the quickly expanding southern portion of Lincoln. The Upper SE Salt Creek Sub-Basin Sewers will convey flows from urban development areas S-2 and S-3.

The project is divided into three phases for construction. Phase 1 commences with a connection to the Upper SE Salt Creek Trunk Sewer and extends east and northeast along the existing drainage channels to a location east of 27^{th} Street and north of Rokeby Road (see attached map).

Coordination meetings have been held with the City of Lincoln Planning Department, Lincoln Water System, Watershed Management, Lower Platte South Natural Resources District, Engineering Services, Parks and Recreation Department, and private utilities in the project area. A public meeting was held on April 12, 2005 at the Walt Branch Library to present the project.

Bids were received on November 9, 2005, from 10 contractors. Dobson Brothers Construction was the successful low bidder for the project with a bid of \$693,247.43.

Project Summary -

Project Information: Phase 1 - 3,209 LF 30" Sewer, 1,191 LF 27" Sewer,

844 LF 24" Sewer, Bored Crossing of South 27th Street, Open-Cut Crossing of Rokeby Road

Project Cost: \$693,247.43

Project Schedule -

Bids Received November 9, 2005
Executive Order Signed December 14, 2005
Notice to Proceed January 17, 2006
Construction Commenced March 2006

Substantial Completion 180 calendar days (July 15, 2006)

Final Completion 240 calendar days (September 13, 2006)

Contact Information -

Specification No.

Lincoln Wastewater System:

04-313

Brian Kramer (402) 441-7987 Terry McArthur (402) 742-2905

HDR:

City Project No. 502 458 HDR Project No. 21257

Dobson Brothers Construction:

Darrin Duffy (402) 474-5115

