## SUBSTANTIAL COMPLETION APPLICATION

## **STORM DRAIN**

Project Name:		Submittal Date:				
PCA Number:	Time Charge Number:					
EO Number:	Field Inspector:					
Conditions:						
Storm drain work shall be	considered substantially complete w	hen all pipe is laid and backfilled; all				
manholes, inlets, and struc	tures completed and backfilled; pavir	ng, sidewalks, and driveways replaced.				
Conditions Meet: YES	Date:					
Conditions Meet: NO	(Exceptions requested shall be documented on attached checklist with a projected date of completion)					
LTU Reviewer:	Date of Review:					
Release Authorized By:	Date:					
LTU Reviewer Notes:						

STORM DRAIN		SUBMI	TTAL DATE:		
PROJECT NAME:			INSPEC	CTOR:	
PCA NUMBER: E.O. NUMBER:					
	Substantia	al Coı	nplet	tion A	Application
<u>Items</u>		YES	NO	NA	Comments
All facilities installed					
Backfill to grade and tested (include density and					
the proctor used in Comments )					
Detention/Water quality facilities operational					
All inspection reports current					
Manhole/inlet/outfall inspected and clean of debris					
Erosion control reinstalled per city LSPs (note if additional erosion control was needed)					
Statement of compliance submitted					
Misc:					
Misc:					
Misc:					